ame of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. (P.No-13,I No-4.11)						
	Burial Ground Plinth Concrete on SSM Foundation						
	For Plinth Band						
	Compound Wall FromMain Road Gate	1	2.95	0.45	0.15	0.20	
		1	2.50	0.45	0.15	0.17	
		1	2.45	0.45	0.15	0.17	
		1	2.53	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.55	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.52	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.53	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.53	0.45	0.15	0.17	
		1	2.53	0.45	0.15	0.17	
		1	2.53	0.45	0.15	0.17	
		1	2.63	0.45	0.15	0.18	
		1	2.50	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.53	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.55	0.45	0.15	0.17	
		1	3.90	0.45	0.15	0.26	
	South Gate						
		1	2.50	0.45	0.15	0.17	
		1	2.53	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Scanned by CamScanner

n	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
		1	2.50	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.45	0.45	0.15	0.17	
		1	2.47	0.45	0.15	0.17	
		1	2.53	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.53	0.45	0.15	0.17	
		1	2.46	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.50	0.45	0.15	0.17	
		1	2.46	0.45	0.15	0.17	
		1	2.53	0.45	0.15	0.17	
		1	2.55	0.45	0.15	0.17	
	For Coloumns	44	0.45	0.60	0.15	1.78	
	Security Room	2	2.82	0.45	0.15	0.38	
		1	3.70	0.45	0.15	0.25	
	Gazebo	1	17.20	0.45	0.15	1.16	
	Gazebo Platform	2	2.45	0.45	0.15	0.33	
	Entrance Arch Footing	2	1.50	1.50	0.50	2.25	
	Entrance Arch Coloumn Upto Plinth	2	0.65	0.65	0.70	0.59	
	Entrance Arch Coloumn above Plinth	2	0.65	0.65	3.27	2.76	
	Entrance Arch Top Beam	1	7.40	0.65	0.65	3.13	
	Security Room Flooring	1	2.80	3.70	0.15	1.55	
	Gazebo Flooring	1	2(1+√2)2.3*2.3		0.15	3.83	
	Gazebo Platform	1	1.89	0.56	0.15	0.16	
					Present Qty	**25.59**	**Cu**

At Rs.6371.66/Cum=25.59*6371.66=163028.86

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner

ıme of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

n	Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications (P.No-25,I No-5.27.1)						
	Burial Ground						
	Compound Wall FromMain Road Gate	1	2.95		2.20	6.49	
		1	2.50		2.20	5.50	
		1	2.45		2.20	5.39	
		1	2.53		2.20	5.57	
		1	2.50		2.20	5.50	
		1	2.55		2.20	5.61	
		1	2.50		2.20	5.50	
		1	2.52		2.20	5.54	
		1	2.50		2.20	5.50	
		1	2.53		2.20	5.57	
		1	2.50		2.20	5.50	
		1	2.50		2.20	5.50	
		1	2.53		2.20	5.57	
		1	2.53		2.20	5.57	
		1	2.53		2.20	5.57	
		1	2.63		2.20	5.79	
		1	2.50		2.20	5.50	
		1	2.50		2.20	5.50	
		1	2.53		2.20	5.57	
		1	2.50		2.20	5.50	
		1	2.50		2.20	5.50	
		1	2.55		2.20	5.61	
		1	3.90		2.20	8.58	
Gate							
		1	2.50		2.20	5.50	
		1	2.53		2.20	5.57	
		1	2.50		2.20	5.50	
		1	2.50		2.20	5.50	
		1	2.50		2.20	5.50	
		1	2.50		2.20	5.50	
		1	2.50		2.20	5.50	
		1	2.45		2.20	5.39	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Scanned by CamScanner

n	Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
		1	2.47		2.20	5.43	
		1	2.53		2.20	5.57	
			2.50		2.20	5.50	
			2.50		2.20	5.50	
			2.53		2.20	5.57	
			2.46		2.20	5.41	
			2.50		2.20	5.50	
			2.50		2.20	5.50	
			2.50		2.20	5.50	
			2.46		2.20	5.41	
			2.53		2.20	5.57	
			2.55		2.20	5.61	
	For Coloumns	88	0.45		2.20	87.12	
	Security Room	2	2.82		2.20	12.41	
		1	3.70		2.20	8.14	
	Gazebo	2	17.20		0.60	20.64	
	Gazebo Platform	2	2.45		0.60	2.94	
	Deduct for windows & doors						
	Windows	-1.00	1.25		0.89	-1.11	
	doors	-1.00	1.90		0.89	-1.69	
					Present Qty	**369.87**	**Sqm**

At Rs.993.22/Sqm=369.87*993.22=367364.76

Asst Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner

Item No	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
		2	2.53		2.40	12.14	
		2	2.50		2.40	12.00	
		2	2.50		2.40	12.00	
		2	2.53		2.40	12.14	
		2	2.46		2.40	11.81	
		2	2.50		2.40	12.00	
		2	2.50		2.40	12.00	
		2	2.50		2.40	12.00	
		2	2.46		2.40	11.81	
		2	2.53		2.40	12.14	
		2	2.55		2.40	12.24	
	For Coloumns	88	0.60		2.40	126.72	
	Security Room	4	2.82		2.40	27.07	
		2	3.70		2.40	17.76	
	Gazebo	2	17.20		0.85	29.24	
	Gazebo Platform	2	2.45		0.60	2.94	
	Entrance Arch Coloumn above Plinth	2	2.60		3.27	17.00	
	Entrance Arch Top Beam	1	7.40		2.40	17.76	
					Present Qty	**765.25**	**Sqm**
At Rs.248.04/Sqm=765.25*248.04=189812							

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner

Name of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

Item No	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
25	Fabricating supplying and erecting M.S. TubulerTruss of all span as per approved drawing design with prefabricated applications using quality material and are durable reliable and corrosion and abrasion resistant. welding shall confirm to latest structural welding code. Quality shall be on various parameters like shape, size, design gauge and polish. The entire trusses is anchored in RCC column by using 4 nos of M.S. anchor bolts at each support with 10mm thick base plate and shoe plate. The work includes cutting, straightening, placing in position of M.S. pipes and welding wherever necessary and applying one coat of redoxide primer coat to all the members including cost of all materials, labour charges of machineries for cutting, welding, grinding and erection equipments, with alllead and lift, transportation, etc, complete as per specification. (P.No.40, I.No.7.29 of PW,P&IWTD S.R 2016-17)						
	Burial Ground						
	Gazebo Platform Roof	1	2(1+√2)2.5*2.5			30.00	Sqm
	33kg per Sqm		33.00			990.00	Kg
	Gazebo Platform Columns	8	2.05	6.51		106.76	Kg
					Present Qty	**1096.76**	**Kg**
	At Rs.118.80/Kg=1096.76*118.80=130295.56						

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner

Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
	1	2.47	1.10	1.20	3.26	
	1	2.53	1.10	1.20	3.34	
	1	2.50	1.10	1.20	3.30	
	1	2.50	1.10	1.20	3.30	
	1	2.53	1.10	1.20	3.34	
	1	2.46	1.10	1.20	3.25	
	1	2.50	1.10	1.20	3.30	
	1	2.50	1.10	1.20	3.30	
	1	2.50	1.10	1.20	3.30	
	1	2.46	1.10	1.20	3.25	
	1	2.53	1.10	1.20	3.34	
	1	2.55	1.10	1.20	3.37	
For Coloumns	44	0.45	1.10	1.20	26.14	
Security Room	2	2.82	1.10	1.20	7.44	
	1	3.70	1.10	1.20	4.88	
Gazebo	1	17.20	1.10	1.00	18.92	
Gazebo Platform	2	2.45	1.10	1.00	5.39	
Pipe Line	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	10.00	0.60	0.90	5.40	
	1	12.00	0.60	0.90	6.48	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	14.00	0.60	0.90	7.56	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	20.00	0.60	0.90	10.80	
	1	25.00	0.60	0.90	13.50	
ntrance Arch Footing	1	11.00	0.60	0.90	5.94	
	2	1.80	1.80	1.50	9.72	
				Present Qty	**445.23**	**Cum**

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner

Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
	1	2.47	1.10	1.20	3.26	
	1	2.53	1.10	1.20	3.34	
	1	2.50	1.10	1.20	3.30	
	1	2.50	1.10	1.20	3.30	
	1	2.53	1.10	1.20	3.34	
	1	2.46	1.10	1.20	3.25	
	1	2.50	1.10	1.20	3.30	
	1	2.50	1.10	1.20	3.30	
	1	2.50	1.10	1.20	3.30	
	1	2.46	1.10	1.20	3.25	
	1	2.53	1.10	1.20	3.34	
	1	2.55	1.10	1.20	3.37	
For Coloumns	44	0.45	1.10	1.20	26.14	
Security Room	2	2.82	1.10	1.20	7.44	
	1	3.70	1.10	1.20	4.88	
Gazebo	1	17.20	1.10	1.00	18.92	
Gazebo Platform	2	2.45	1.10	1.00	5.39	
Pipe Line	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	10.00	0.60	0.90	5.40	
	1	12.00	0.60	0.90	6.48	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	14.00	0.60	0.90	7.56	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	30.00	0.60	0.90	16.20	
	1	20.00	0.60	0.90	10.80	
	1	25.00	0.60	0.90	13.50	
	1	11.00	0.60	0.90	5.94	
Entrance Arch Footing	2	1.80	1.80	1.50	9.72	
				Present Qty	**445.23**	**Cum**

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned by CamScanner

ame of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

	Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. specification. (P.No-6,I No-2.15)						
	Burial Ground						
	Compound Wall FromMain Road Gate	1	2.95	1.10	0.25	0.81	
		1	2.50	1.10	0.25	0.69	
		1	2.45	1.10	0.25	0.67	
		1	2.53	1.10	0.25	0.70	
		1	2.50	1.10	0.25	0.69	
		1	2.55	1.10	0.25	0.70	
		1	2.50	1.10	0.25	0.69	
		1	2.52	1.10	0.25	0.69	
		1	2.50	1.10	0.25	0.69	
		1	2.53	1.10	0.25	0.70	
		1	2.50	1.10	0.25	0.69	
		1	2.50	1.10	0.25	0.69	
		1	2.53	1.10	0.25	0.70	
		1	2.53	1.10	0.25	0.70	
		1	2.53	1.10	0.25	0.70	
		1	2.63	1.10	0.25	0.72	
		1	2.50	1.10	0.25	0.69	
		1	2.50	1.10	0.25	0.69	
		1	2.53	1.10	0.25	0.70	
		1	2.50	1.10	0.25	0.69	
		1	2.50	1.10	0.25	0.69	
		1	2.55	1.10	0.25	0.70	
		1	3.90	1.10	0.25	1.07	
	South Gate						
		1	2.50	1.10	0.25	0.69	
		1	2.53	1.10	0.25	0.70	
		1	2.50	1.10	0.25	0.69	
		1	2.50	1.10	0.25	0.69	
		1	2.50	1.10	0.25	0.69	
		1	2.50	1.10	0.25	0.69	
		1	2.50	1.10	0.25	0.69	
		1	2.45	1.10	0.25	0.67	
		1	2.47	1.10	0.25	0.68	

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

Scanned by CamScanner

Name of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

tem No	Discription of Item	No	Length	Breadth	Avg Depth	Qty	Unit
7	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No. 12/I.No. 4.2 of CSR 2016-17)						
	Burial Ground						
	Compound Wall FromMain Road Gate	1	2.95	1.10	0.15	0.49	
		1	2.50	1.10	0.15	0.41	
		1	2.45	1.10	0.15	0.40	
		1	2.53	1.10	0.15	0.42	
		1	2.50	1.10	0.15	0.41	
		1	2.55	1.10	0.15	0.42	
		1	2.50	1.10	0.15	0.41	
		1	2.52	1.10	0.15	0.42	
		1	2.50	1.10	0.15	0.41	
		1	2.53	1.10	0.15	0.42	
		1	2.50	1.10	0.15	0.41	
		1	2.50	1.10	0.15	0.41	
		1	2.53	1.10	0.15	0.42	
		1	2.53	1.10	0.15	0.42	
		1	2.53	1.10	0.15	0.42	
		1	2.63	1.10	0.15	0.43	
		1	2.50	1.10	0.15	0.41	
		1	2.50	1.10	0.15	0.41	
		1	2.53	1.10	0.15	0.42	
		1	2.50	1.10	0.15	0.41	
		1	2.50	1.10	0.15	0.41	
		1	2.55	1.10	0.15	0.42	
		1	3.90	1.10	0.15	0.64	
	South Gate						
		1	2.50	1.10	0.15	0.41	
		1	2.53	1.10	0.15	0.42	
		1	2.50	1.10	0.15	0.41	
		1	2.50	1.10	0.15	0.41	
		1	2.50	1.10	0.15	0.41	
		1	2.50	1.10	0.15	0.41	
		1	2.50	1.10	0.15	0.41	
		1	2.45	1.10	0.15	0.40	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned by CamScanner

Name of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

em No	Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
6	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications (P.No-12,I No-4.6)						
	Burial Ground						
	Compound Wall FromMain Road Gate	1	2.95	0.20	0.10	0.06	
		1	2.50	0.20	0.10	0.05	
		1	2.45	0.20	0.10	0.05	
		1	2.53	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.55	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.52	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.53	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.53	0.20	0.10	0.05	
		1	2.53	0.20	0.10	0.05	
		1	2.53	0.20	0.10	0.05	
		1	2.63	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.53	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.55	0.20	0.10	0.05	
		1	3.90	0.20	0.10	0.08	
	Gate						
		1	2.50	0.20	0.10	0.05	
		1	2.53	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	
		1	2.50	0.20	0.10	0.05	

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned by CamScanner